## PROJECT STATUS REPORT FOR TARENTUM BOROUGH

## **July 2021**

### A. Current Projects:

### 1. Tarentum Consent Order and Agreement (Sanitary Sewers)

#### **Borough Responsibilities**

- A. Public Works has been locating/raising approximately 62 manholes located in the system that are currently buried and/or covered. These manholes need to be raised and accessible as per consent order. Locating the remaining manholes will require CCTV camera work which can be completed when the contractor is onsite. Attached is a proposal from RedZone Robotics. (Professional Services) Needs enacted upon to move forward.
- B. Tarentum Borough received a \$100,000 grant through the Gaming Economic Development and Tourism Fund (GEDTF) for the 7<sup>th</sup> Avenue and Ormond Street storm sewer installation. In addition, the borough also received a grant in the amount of \$290,683 through the CDBG program. USJSA has agreed to complete the project (bid and inspect), if Tarentum is responsible for the design/permitting costs. This project is required to be completed under the consent order and agreement and is estimated at \$555,000.

### 2. Cost Reimbursement (PennDOT)

Relocate overhead power lines in advance of work on Tarentum Bridge. All work is complete.
Submitted to PennDOT for reimbursement. Supplied PennDOT additional breakdown waiting for their review.

# 3. Received ARLE Grant for traffic signal replacement at the intersection of East 10<sup>th</sup> Avenue and Corbett Street.

 Gibson-Thomas has completed final design and will be meeting with the Borough for review of final design.

### 4. Year 46, CDBG Application for 2020

Work complete. Attached for action Change Order #1 and Pay Estimate #1

### 5. CDBG Applications for year 47

- CDBG full applications for year 47 were submitted to the AVNCOG on November 13, 2020. The award is as follows:
  - (a) Spring Removal 7<sup>th</sup> Avenue and Ormond Street (LTCP Project) Awarded \$290.683 from AVNCOG

## 6. 2021 Paving Project

Executing contract documents.

## 7. Center Street Traffic Study

 Data collection is complete. Currently reviewing all data collected and possible recommended improvements. It is anticipated that the report summarizing the evaluations be completed in July.

Respectfully Submitted June 28, 2021

Daniel F Schmitt, P.E.