PROJECT STATUS REPORT FOR TARENTUM BOROUGH June 2023

A. Current Projects:

1. Tarentum Consent Order and Agreement (Sanitary Sewers)

Borough Responsibilities

- A. Once lines are cleaned, RedZone plans to go back out to finish unfinished items.
- B. GTE working to determine what is left to be CCTV'd and what needs to be cleaned prior to CCTV. A new line was found and GTE is currently trying to decipher the mapping.

Waiting on County/ AVNCOG

- C. Tarentum Borough received a \$100,000 grant through the Gaming Economic Development and Tourism Fund (GEDTF) for the 7th Avenue and Ormond Street storm sewer installation and \$290,683 through the CDBG program. This project is required to be completed under the consent order and agreement. This project is ready to be bid, however, the GEDTF grant agreement was never processed by the county. Sent AVNCOG application scope that was included in the GEDTF application per AVNCOG and County's request on November 16, 2022. Waiting for their notification to proceed.
 - GTE, AVNCOG, Allegheny County, and Tarentum met on May 12, 2023. County to work on contract information for GEDTF and CDBG Extension for the project to be able to move forward.

2. <u>Received ARLE Grant for traffic signal replacement at the intersection of East 10th Avenue</u> <u>and Corbett Street.</u>

- Notice to proceed given to the contractor (waiting for material delivery). Looking at start of construction in the Spring of 2023.
- Right-of-way has been signed and sent on to be recorded.
- Meeting held on April 5, 2023, where project was discussed with contractor and client. The contractor is to coordinate with the Borough regarding digging the foundations.
- The contractor has been working with Borough Public Works to field locate traffic signal items.

3. CDBG year 47- Sanitary Sewer Line Lining

- AVNCOG issued the notice to proceed.
- GTE, AVNCOG, Allegheny County, Tarentum, JetJack, and the Contractor met on May 12, 2023, to discuss the project moving forward.
- GTE requested additional information from JetJack regarding manhole replacement and CCTVing items provided to all parties.

4. <u>CDBG Applications for year 48- Sanitary Sewer System Repairs</u>

- Project was funded by CDBG/AVNCOG. Estimated project costs \$152,054. Grant amount \$98,835.
- AVNCOG & Senate to handle re-bid. GTE has sent AVNCOG & Senate re-bid information.
- 5. Act 152 Funded 505 East 8th, 529, and 628 East 9th
 - Funded in the amount of \$35,000.
 - Waiting on official notification from county.
- 6. 2023 Hot Mix Paving Program
 - Bid opening May 19th 2023 @ 11:00 am. Waiting for client decision on low bidder.
- B. Funding/Grants:
 - 1. <u>CDBG Applications for year 49</u>
 - A. <u>West 11th Avenue New Waterline</u>
 - B. <u>Collins Way Spring Run Off</u>
 - Final applications were submitted for September 16th to AVNCOG.
 - 2. CFA Applications
 - Covid-19 ARPA PA H20 (Submitted for December 21, 2022, deadline)
 - o WTP Mechanical Grant
 - <u>Resubmission of Water Treatment Plant Storage & Pumping Application</u> (submitted in March)
 - Decisions will be made at July Board Meeting
 - Covid-19 ARPA PA Small Water and Sewer Program (Submitted for December 21, 2022, deadline)
 - o Raw Water Intake
 - WTP Electrical Grant
 - Decisions will be made at July Board Meeting

3. Arle Application

• Application to be submitted for June 30, 2023, deadline.

Respectfully Submitted <u>June 6th, 2023</u> Daniel F Schmitt, P.E.