

**PROJECT STATUS REPORT  
FOR  
TARENTUM BOROUGH**

**June 2018**

---

**A. Current Projects:**

**1. Tarentum Consent Order and Agreement (Sanitary Sewers)**

The Upper Allegheny Joint Sanitary Authority received a letter from PA DEP on March 22, 2018, in which the Long Term Control Plan (LTCP) was conditionally approved. The approval contains compliance dates through 2025. The approval letter is voluminous; however, the Authority will be required to construct an equalization tank at the sewage treatment plant, upgrade the Bull Creek pump station and upsize the Little Bull Creek interceptor.

**2. CITF Grant**

- Gibson-Thomas prepared and submitted two grant applications for the waterline replacement on East 8<sup>th</sup> Avenue and East 9<sup>th</sup> Avenue (February submittal)

**3. Small Water and Sewer Project Grant Applications**

- Gibson-Thomas prepared and submitted two (2) grant applications (February submittal). DCED Board Meeting tentatively scheduled for July 2018.
  - a. West 8<sup>th</sup> Avenue Waterline Replacement
  - b. Larusse Blvd/Lawton Street/Dickey Street Waterline Replacement

**4. GEDF Projects**

- Dreshar Stadium Fence Replacement and Misc. Appurtenances – The fence around the baseball field can't be installed until the end of the baseball season (end of June). We were looking at doing the door work in early to mid-June and doing the fence at the end of June.
- Contractor scheduled to start in June 2018
- An application for the waterline replacements was submitted on April 23, 2018.

**5. Cost Reimbursement (PennDOT)**

- Relocate overhead power lines in advance of work on Tarentum Bridge. Gibson-Thomas Engineering has submitted paperwork to Michael Baker and PennDOT. Schultheis Electric will be responsible for the actual work.

**6. Preparing ARLE Grant for traffic signal replacement at the intersection of East 10<sup>th</sup> Avenue and Corbett Street**

**ACTION NEEDED BY BOARD**

1. Award of Contract for 2018 Paving Program

Respectfully Submitted June 6, 2018  
Daniel F. Schmitt, P.E.