

**PROJECT STATUS REPORT  
FOR  
TARENTUM BOROUGH  
November 2021**

---

---

**A. Current Projects:**

**1. Tarentum Consent Order and Agreement (Sanitary Sewers)**

**Borough Responsibilities**

- A. RedZone Robotics mobilized in July 2021 to camera lines to locate buried manholes. Public Works Department is following behind and uncovering manholes.
- B. Manager will review budget/financing for the remaining jet cleaning/televising that is required by the consent order.
- C. Tarentum Borough received a \$100,000 grant through the Gaming Economic Development and Tourism Fund (GEDTF) for the 7<sup>th</sup> Avenue and Ormond Street storm sewer installation and \$290,683 through the CDBG program. This project is required to be completed under the consent order and agreement and is estimated at \$555,000. UAJSA previously agreed to bid/inspect the project, however, the grant agencies will not transfer the grants to UAJSA, therefore Tarentum will need to proceed with the project. Currently applying for a railroad crossing permit with Norfolk Southern.

**2. Cost Reimbursement (PennDOT) – Relocation of Electrical Facilities for Bridge Project**

- Supplied PennDOT with additional documentation as requested, awaiting reimbursement from PennDOT.

**3. Received ARLE Grant for traffic signal replacement at the intersection of East 10<sup>th</sup> Avenue and Corbett Street.**

- The final design has been completed and submitted to PennDOT for final approval. Waiting on PennDOT review.

**4. CDBG year 47- Sanitary Sewer Line Lining**

- The Bid opening will be held at Senate Eng. Co. Offices on Friday, October 29,2021

**5. CDBG Applications for year 48**

- CDBG application for year 48 pre-application was submitted and approved. Final full application is being submitted for the November 3, 2021 deadline.

**6. Center Street Traffic Study**

- All analysis is completed. Final report has been submitted to the Borough.

Respectfully Submitted October 26, 2021

Daniel F Schmitt, P.E.

