# PROJECT STATUS REPORT FOR TARENTUM BOROUGH

# **April 2021**

### A. Current Projects:

### 1. Tarentum Consent Order and Agreement (Sanitary Sewers)

### Borough Responsibilities

- A. Public Works has been locating/raising approximately 62 manholes located in the system that are currently buried and/or covered. These manholes need to be raised and accessible as per consent order. Public works is approximately 90% complete in making the manholes accessible. Gibson-Thomas and public works using combined effort to resolve the remaining manholes.
- B. Manager will review budget/financing for the remaining jet cleaning/televising that is required by the consent order.
- C. Tarentum Borough received a \$100,000 grant through the Gaming Economic Development and Tourism Fund (GEDTF) for the 7<sup>th</sup> Avenue and Ormond Street storm sewer installation. The Borough has also requested funds for the project through the CDBG program as well. This project is required to be completed under the consent order and agreement and is estimated at \$555,000. CDBG grant awards to be announced the first week of April.
- D. Submitted CITF application on 2/11/2021 for LTCP Plan responsibilities which include the Manhole Refurbishment Project and the Sewer Lining Project.

### 2. Cost Reimbursement (PennDOT)

Relocate overhead power lines in advance of work on Tarentum Bridge. All work is complete.
 Submitted to PennDOT for reimbursement. Supplied PennDOT additional breakdown waiting for their review.

# 3. Received ARLE Grant for traffic signal replacement at the intersection of East 10<sup>th</sup> Avenue and Corbett Street.

Gibson-Thomas is completing the design this week. Traffic counts completed last week.
 Submission to PennDOT expected by the end of the week.

#### 4. Year 46, CDBG Application for 2020

- Bid opening held on 10/2/2020 Low bidder Ron Gillette, Inc. \$31,671.43.
- Tarentum Borough authorized AVNCOG to award the bid. Waiting on Allegheny County approval to start construction.

# 5. Tarentum Park Renovations (\$191,000).

Concession stand work completed.

## 6. CDBG Applications for year 47

- CDBG full applications for year 47 were submitted to the AVNCOG on November 13, 2020. The applications are as follows:
  - (a) Spring Removal 7<sup>th</sup> Avenue and Ormond Street (LTCP Project)
  - (b) Lining Project (LTCP Project)
  - (c) Sanitary Sewer Manhole/Storm Sewer Inlet replacement project.

### 7. 2021 Paving Project

Provided Borough with cost estimate for streets being considered.

Respectfully Submitted April 5, 2021

Daniel F Schmitt, P.E.